

KK GIRDER PROJECT

Girders Daily Status Report

Date: Wed Aug 19 2026 09:59:02

Daily Progress Summary

Sr	Items	Prev	Aug 05	Aug 06	Aug 07	Aug 08	Aug 09	Aug 10	Aug 11	Aug 12	Aug 13	Aug 14	Aug 15	Aug 16	Aug 17	Aug 18	Aug 19	Total
1	Girders Concreted	190	3	2	4	1	1	0	3	2	2	3	0	0	1	0	0	213
2	Girders Stressed	163	0	1	0	0	8	0	0	0	0	0	0	0	0	0	0	172
3	Girders Grouted	156	5	0	0	0	5	0	0	0	0	0	0	0	0	0	0	166
4	Girders Launched	68	0	0	0	3	0	0	0	0	0	0	0	0	1	0	0	72
5	Diaphragms Concreted	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Production Breakdown

Girders Concrete (In / Out)

Month	Yard	Factory	Total
Old			30
Jan	0	0	0
Feb	8	0	7
Mar	18	0	20
Apr	38	6	41
May	15	9	26
Jun	3	16	20
Jul	24	15	38
Aug	12	16	31
Total	118	62	213

Girders Casted By Contractor

Contractor Name	Girders Concreted
Athar Awan	63
Sultan Shah	34
Aftab Ahmad	19
Akbar Khan	37
Company Factory	16
Wada Mistari	30
Total	199

Diaphragms Concreted By

Contractor Name	Girders Concreted
Athar Awan	15
M Atif	15
Total	30

Girders Casted

