

KK GIRDER PROJECT

Girders Daily Status Report
August 2026

Date: 4 August 2026

Daily Progress Summary

Sr	Items	Prev	1 st	2 nd	3 rd	4 th	5 th	6 th	7 th	8 th	9 th	10 th	11 th	12 th	13 th	14 th	15 th	Total	Remarks
1	Girders Concreted	183	1	4	1	2												191	
2	Girders Stressed	159		2	1	3												165	24 Girders Awaiting Required Strength for Stressing 2 Girder Awaiting Stressing
3	Girders Grouted	155	4															159	
4	Girders Launched	126			1	1												128	
5	Diaphragms	30																30	

Production Breakdown

Girders Concrete (In / Out)

Month	In	Out	Total
Old			30
Feb		7	7
Mar		21	21
Apr	4	37	41
May	11	14	25
Jun	14	3	17
Jul	17	25	42
Aug	3	5	8
Total	49	112	191

Girders Casted By Contractor

Contractor Name	Girders Concreted
Athar Awan	60
Sultan Shah	33
Aftab Ahmad	19
Akbar Khan	33
Company Factory	16
Wada Mistari	30
Total	191

Diaphragms Concreted By

Contractor Name	Girders Concreted
Athar Awan	15
M Atif	15
Total	30