

Torghar Bridge						Classic Schedule Layout																												26-Nov-23 18:39																	
Activity ID		Activity Name		Original Duration	Planned Start	Planned Finish	Budgeted Total Cost	2023														2024														2025														2026	
								N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F				
Torghar Bridge				931	23-Jan-23	22-Jan-26	Rs.10,183,119,516.00																													22-Nov-23															
Project Milestones				1077	23-Jan-23	22-Jan-26	Rs.0.00																													22-Nov-23															
A2750		Notice to Commence		0	23-Jan-23		Rs.0.00																													22-Nov-23															
A2760		Project Start		0	30-Jan-23		Rs.0.00																													22-Nov-23															
A2770		Project Completion and Taking Over		30	24-Dec-25	22-Jan-26	Rs.0.00																													22-Nov-23															
Mobilization Left Bank				45	30-Jan-23	15-Mar-23	Rs.0.00																													22-Nov-23															
A2950		Establish Camp Left Bank		45	30-Jan-23	15-Mar-23	Rs.0.00																													22-Nov-23															
A2960		Erect Batching Plant Left Bank		30	14-Feb-23	15-Mar-23	Rs.0.00																													22-Nov-23															
Mobilization Right Bank				60	04-Dec-23	02-Feb-24	Rs.0.00																													22-Nov-23															
A2970		Establish Camp Right Bank		60	04-Dec-23	02-Feb-24	Rs.0.00																													22-Nov-23															
A2980		Erect Batching Plant Right Bank		30	19-Dec-23	18-Jan-24	Rs.0.00																													22-Nov-23															
Procurement of Imported Items				835	21-Mar-23	29-Nov-25	Rs.0.00																													22-Nov-23															
A3050		Bearing Pads		30	21-Mar-23	27-Apr-23	Rs.0.00																													22-Nov-23															
A3060		Expansion Joints		30	25-Oct-25	29-Nov-25	Rs.0.00																													22-Nov-23															
A3070		Coupler		30	11-Jun-24	16-Jul-24	Rs.0.00																													22-Nov-23															
General Administration & Misc. Items				1040	30-Jan-23	23-Dec-25	Rs.1,008,864,736.00																													22-Nov-23															
A3040		General Administration & Misc. Items		1040	30-Jan-23	23-Dec-25	Rs.1,008,864,736.00																													22-Nov-23															
Left Abutment				421	30-Jan-23	13-Jun-24	Rs.108,188,523.00																													22-Nov-23															
A1000		Confirmatory boring		15	30-Jan-23	13-Feb-23	Rs.2,497,919.00																													22-Nov-23															
A1010		Excavation		7	16-Mar-23	22-Mar-23	Rs.5,507,439.00																													22-Nov-23															
A1020		P.C.C. 1:4:8		3	23-Mar-23	25-Mar-23	Rs.1,198,222.00																													22-Nov-23															
A1030		Abutment Foundation		15	26-Mar-23	09-Apr-23	Rs.21,460,635.00																													22-Nov-23															
A1040		Front & Side Wall		15	10-Apr-23	26-Apr-23	Rs.22,659,971.00																													22-Nov-23															
A1070		Back Wall		7	24-May-24	30-May-24	Rs.5,549,344.00																													22-Nov-23															
A1080		Retaining Wall Foundation		7	27-Apr-23	03-May-23	Rs.14,585,124.00																													22-Nov-23															
A1090		Retaing Walls		7	04-May-23	10-May-23	Rs.11,812,099.00																													22-Nov-23															
A1110		Back Fill Layer 1		7	11-May-23	17-May-23	Rs.28,027.00																													22-Nov-23															
A1111		Tie Beams Level 1		7	18-May-23	24-May-23	Rs.284,298.00																													22-Nov-23															
A1112		Stress Tie Beams Level 1		1	25-May-23	25-May-23	Rs.247,464.00																													22-Nov-23															
A1113		Back Fill Layer 2		7	26-May-23	01-Jun-23	Rs.28,027.00																													22-Nov-23															
A1114		Tie Beams Level 2		7	02-Jun-23	08-Jun-23	Rs.284,298.00																													22-Nov-23															
A1115		Stress Tie Beams Level 2		1	09-Jun-23	09-Jun-23	Rs.247,464.00																													22-Nov-23															
A1116		Back Fill Layer 3		7	10-Jun-23	16-Jun-23	Rs.28,027.00																													22-Nov-23															
A1117		Tie Beams Level 3		7	17-Jun-23	23-Jun-23	Rs.284,298.00																													22-Nov-23															
A1118		Stress Tie Beams Level 3		1	24-Jun-23	24-Jun-23	Rs.247,464.00																													22-Nov-23															
A1120		Back Fill Layer 4		7	31-May-24	06-Jun-24	Rs.28,027.00																													22-Nov-23															
A1121		Approach Slab		7	07-Jun-24	13-Jun-24	Rs.1,215,868.00																													22-Nov-23															
A1131		Install Bearings		5	27-Apr-23	01-May-23	Rs.19,994,508.00																													22-Nov-23															
Right Abutment				125	03-Feb-24	27-Jun-24	Rs.96,287,960.00																													22-Nov-23															
A1130		Confirmatory boring		15	03-Feb-24	17-Feb-24	Rs.2,760,816.00																													22-Nov-23															
A1140		Excavation		7	18-Feb-24	24-Feb-24	Rs.5,507,439.00																													22-Nov-23															
A1150		P.C.C. 1:4:8		3	25-Feb-24	27-Feb-24	Rs.1,198,222.00																													22-Nov-23															
A1160		Abutment Foundation		15	28-Feb-24	13-Mar-24	Rs.21,460,635.00																													22-Nov-23															
A1170		Front & Side Wall		15	14-Mar-24	28-Mar-24	Rs.22,659,971.00																													22-Nov-23															
A1180		Retaining Wall Foundation-1		5	29-Mar-24	02-Apr-24	Rs.6,852,092.00																													22-Nov-23															
A1190		Retaing Walls-1		5	03-Apr-24	07-Apr-24	Rs.4,311,246.00																													22-Nov-23															
A1191		Retaining Wall Foundation-2		5	08-Apr-24	16-Apr-24	Rs.3,293,076.00																													22-Nov-23															
A1192		Retaing Walls-2		5	17-Apr-24	21-Apr-24	Rs.2,438,207.00																													22-Nov-23															
A1193		Retaining Wall Foundation-3		5	22-Apr-24	26-Apr-24	Rs.2,050,825.00																													22-Nov-23															
A1194		Retaing Walls-3		5	27-Apr-24	01-May-24	Rs.1,565,313.00																													22-Nov-23															
A1200		Back Wall		7	27-May-24	02-Jun-24	Rs.5,549,344.00																													22-Nov-23															

Remaining Level of Effort

Remaining Work

Actual Work

Critical Remaining Work

Milestone

Summary

Page 1 of 5

TASK filter: Not Started.

© Oracle Corporation

Torghar Bridge						Classic Schedule Layout														26-Nov-23 18:39																																																																																									
Activity ID	Activity Name	Original Duration	Planned Start	Planned Finish	Budgeted Total Cost	2023														2024														2025														2026																																																													
						N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F																																																																
A2480	Cast & Stress Seg-046 & Seg-088	20	16-Aug-25	04-Sep-25	Rs.26,225,304.00																																																																																																								
Box Girder Pier-05		425	01-Jul-24	04-Sep-25	Rs.801,161,287.00																																																																																																								
A2490	Erection of Gantries	25	01-Jul-24	25-Jul-24	Rs.0.00																																																																																																								
A2500	Cast & Stress Seg-109 & Seg-113	20	26-Jul-24	14-Aug-24	Rs.26,633,523.00																																																																																																								
A2510	Cast & Stress Seg-108 & Seg-114	20	15-Aug-24	03-Sep-24	Rs.28,498,057.00																																																																																																								
A2520	Cast & Stress Seg-107 & Seg-115	20	04-Sep-24	23-Sep-24	Rs.31,196,420.00																																																																																																								
A2530	Cast & Stress Seg-106 & Seg-116	20	24-Sep-24	13-Oct-24	Rs.31,081,908.00																																																																																																								
A2540	Cast & Stress Seg-105 & Seg-117	20	14-Oct-24	02-Nov-24	Rs.52,933,992.00																																																																																																								
A2550	Cast & Stress Seg-104 & Seg-118	20	03-Nov-24	22-Nov-24	Rs.53,875,810.00																																																																																																								
A2560	Cast & Stress Seg-103 & Seg-119	20	23-Nov-24	12-Dec-24	Rs.57,490,571.00																																																																																																								
A2570	Cast & Stress Seg-102 & Seg-120	20	13-Dec-24	01-Jan-25	Rs.58,587,227.00																																																																																																								
A2580	Cast & Stress Seg-101 & Seg-121	20	02-Jan-25	21-Jan-25	Rs.59,760,205.00																																																																																																								
A2590	Cast & Stress Seg-100 & Seg-122	20	22-Jan-25	10-Feb-25	Rs.61,007,825.00																																																																																																								
A2600	Cast & Stress Seg-99 & Seg-123	20	11-Feb-25	02-Mar-25	Rs.36,326,697.00																																																																																																								
A2610	Cast & Stress Seg-98 & Seg-124	20	03-Mar-25	22-Mar-25	Rs.36,637,023.00																																																																																																								
A2620	Cast & Stress Seg-97 & Seg-125	20	23-Mar-25	14-Apr-25	Rs.37,034,069.00																																																																																																								
A2630	Cast & Stress Seg-96 & Seg-126	20	15-Apr-25	04-May-25	Rs.37,528,978.00																																																																																																								
A2640	Cast & Stress Seg-95 & Seg-127	20	05-May-25	24-May-25	Rs.32,296,145.00																																																																																																								
A2650	Cast & Stress Seg-94 & Seg-128	20	25-May-25	16-Jun-25	Rs.33,905,022.00																																																																																																								
A2660	Cast & Stress Seg-93 & Seg-129	20	17-Jun-25	06-Jul-25	Rs.33,607,955.00																																																																																																								
A2670	Cast & Stress Seg-92 & Seg-130	20	07-Jul-25	26-Jul-25	Rs.33,383,350.00																																																																																																								
A2680	Cast & Stress Seg-91 & Seg-131	20	27-Jul-25	15-Aug-25	Rs.33,151,206.00																																																																																																								
A2690	Cast & Stress Seg-90 & Seg-132	20	16-Aug-25	04-Sep-25	Rs.26,225,304.00																																																																																																								
Segment-133		76	06-Aug-24	20-Oct-24	Rs.261,903,586.00																																																																																																								
A2840	Design & Construct Temporary Support	30	06-Aug-24	04-Sep-24	Rs.198,198,000.00																																																																																																								
A2850	Falsework	15	05-Sep-24	19-Sep-24	Rs.0.00																																																																																																								
A2860	Bottom Slab	10	20-Sep-24	29-Sep-24	Rs.15,222,509.00																																																																																																								
A2870	Webs & Diaphragms	7	30-Sep-24	06-Oct-24	Rs.18,079,209.00																																																																																																								
A2880	Top Slab	7	07-Oct-24	13-Oct-24	Rs.26,067,389.00																																																																																																								
A2890	Stressing & Grouting	7	14-Oct-24	20-Oct-24	Rs.4,336,479.00																																																																																																								
Segment-01		76	08-Feb-24	27-Apr-24	Rs.261,903,586.00																																																																																																								
A2780	Design & Construct Temporary Support	30	08-Feb-24	08-Mar-24	Rs.198,198,000.00																																																																																																								
A2790	Falsework	15	09-Mar-24	23-Mar-24	Rs.0.00																																																																																																								
A2800	Bottom Slab	10	24-Mar-24	02-Apr-24	Rs.15,222,509.00																																																																																																								
A2810	Webs & Diaphragms	7	03-Apr-24	09-Apr-24	Rs.18,079,209.00																																																																																																								
A2820	Top Slab	7	14-Apr-24	20-Apr-24	Rs.26,067,389.00																																																																																																								
A2830	Stressing & Grouting	7	21-Apr-24	27-Apr-24	Rs.4,336,479.00																																																																																																								
Closure Segments		57	05-Sep-25	31-Oct-25	Rs.293,346,152.00																																																																																																								
A2900	Cast Closure Segments	10	05-Sep-25	14-Sep-25	Rs.7,903,231.00																																																																																																								
A2910	Remove Gantries	10	15-Sep-25	24-Sep-25	Rs.0.00																																																																																																								
A2920	Stress Bottom Tendons	30	25-Sep-25	24-Oct-25	Rs.186,343,921.00																																																																																																								
A2940	Remove Temporary Support	7	25-Oct-25	31-Oct-25	Rs.99,099,000.00																																																																																																								
Sundries		905	23-Jan-23	23-Dec-25	Rs.445,054,153.00																																																																																																								
A2700	Walkway & Barrier	25	25-Oct-25	18-Nov-25	Rs.101,104,117.00																																																																																																								
A2720	Latex Modified Wearing Course	10	19-Nov-25	28-Nov-25	Rs.51,000,000.00																																																																																																								
A2730	Expansion Joints	20	29-Nov-25	18-Dec-25	Rs.119,242,750.00																																																																																																								
A2740	Road Furniture	15	09-Dec-25	23-Dec-25	Rs.2,164,798.00																																																																																																								
A2990	Earthwork & Overlays	60	23-Jan-23	23-Mar-23	Rs.105,117,310.00																																																																																																								
A3000	Electrification Works	60	23-Jan-23	23-Mar-23	Rs.66,425,178.00																																																																																																								