




 A.A. ASSOCIATES, Planners & Consulting Engineers  CREATIVE ENGINEERING CONSULTANTS		GOVERNMENT OF KHYBER PAKHTUNKHWA PAKHTUNKHWA HIGHWAYS AUTHORITY ADP SCHEME NO. 1494/220942 (2022-23) CONSTRUCTION OF RCC BRIDGE ON RIVER INDUS NEAR KOTKAY KANDAR, DISTRICT TORGHAR	 AL-MEHREEN JV HASAS
CONSULTANT		CONTRACTOR	
REQUEST FOR INSPECTION			
REQUEST NO: 70		Time: 19:41	Date: Mon Jul 29 2024
Chainage		Description	
Torghar District Khander Tehsil Pakistan		Check the concrete pouring of pile 03	
Submission		Inspection	
Date: Mon Jul 29 2024 Time: 19:41 		Date: Sat Aug 17 2024 Time: 11:28 	
Inspector : Approved		Signature : 	
Surveyor :		Signature :	
LT/SLT :		Signature :	
ME :		Signature :	
ARE :		Signature :	
Satus : <u>Not Approved</u> Note : _____ Resident Engineer :			

CONTRACTOR'S		PAKHTUNKHAWA HIGHWAY AUTHORITY (PKHA)		CONSULTANT'S		
		CONSTRUCTION OF TORGHAR BRIDGE OVER INDUS RIVER (KANHAR SHARIF SITE)				
ALM-HASAS (JV)				CEC-AA ASSOCIATES (JV)		
CONCRETE COMPRESSIVE STRENGTH (AASHTO T-22 / ASTM C-39)						
Req No	70	Concrete Class	A3	Lab No	22	
Req Date	23-07-2024	Conc. Temp. °C	30.8	Casting Date	23-07-24	
Tested by	Jointly	Req. Strength kg/cm ²	280	Slump (mm)	165	
Structure	Pile #03 Abutment ABL					
07 Days						
Cylinder No	Testing Date	Age Days	Load (KN)	Area (cm ²)	Compressive Strength (kg/cm ²)	Avg. Strength (kg/cm ²)
1	30-07-2024	7	451.4	182.4	252.4	251.3
2		7	441.7	"	246.9	
3		7	455.2	"	254.5	
7 days (Kg/cm ²)						
28 Days						
Cylinder No	Testing Date	Age Days	Load (KN)	Area (cm ²)	Compressive Strength (kg/cm ²)	Avg. Strength (kg/cm ²)
4	20-08-2024	28	590.1	182.4	329.9	326.7
5		28	586.3	"	327.8	
6		28	576.8	"	322.5	
28 days (Kg/cm ²)						
Remarks: <u>Compressive strength checked and found ok.</u>						
CONTRACTOR'S			CONSULTANT'S			
SLT/LT:			SLT/LT:			
Material Engineer: 			Material Engineer: 