

KK GIRDER PROJECT

Girders Daily Status Report

Date: Fri Sep 25 2026 09:58:04

Daily Progress Summary

Sr	Items	Prev	Sep 11	Sep 12	Sep 13	Sep 14	Sep 15	Sep 16	Sep 17	Sep 18	Sep 19	Sep 20	Sep 21	Sep 22	Sep 23	Sep 24	Sep 25	Total
1	Girders Concreted	270	7	1	2	10	0	5	2	2	1	0	0	0	0	0	0	300
2	Girders Stressed	207	1	0	1	0	0	19	13	0	0	0	0	0	0	0	0	242
3	Girders Grouted	201	1	1	0	1	0	23	15	0	0	0	0	0	0	0	0	243
4	Girders Launched	176	5	8	4	5	3	4	7	0	0	0	3	1	3	5	0	228
5	Diaphragms Concreted	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Production Breakdown

Girders Concrete (In / Out)

Month	Factory	Yard	Total
Old			30
Jan	0	0	0
Feb	0	7	7
Mar	0	20	20
Apr	5	36	41
May	10	16	26
Jun	15	5	20
Jul	16	23	39
Aug	41	32	73
Sep	30	14	44
Total	117	153	300

Girders Casted By Contractor

Contractor Name	Girders Concreted
Athar Awan	81
Sultan Shah	41
Aftab Ahmed	19
Akbar Khan	101
Company	16
Wada Mistari	30
Abid Ali	12
Total	300

Diaphragms Concreted By

Contractor Name	Diaphragms Concreted
Athar Awan	15
M Atif	15
Total	30

Girders Casted

