

# KK GIRDER PROJECT

## Girders Daily Status Report

Date: Tue Sep 15 2026 19:39:05

### Daily Progress Summary

| Sr | Items                | Prev | Sep 01 | Sep 02 | Sep 03 | Sep 04 | Sep 05 | Sep 06 | Sep 07 | Sep 08 | Sep 09 | Sep 10 | Sep 11 | Sep 12 | Sep 13 | Sep 14 | Sep 15 | Total |
|----|----------------------|------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|
| 1  | Girders Concreted    | 255  | 0      | 1      | 3      | 1      | 2      | 0      | 5      | 0      | 1      | 0      | 7      | 1      | 2      | 0      | 10     | 289   |
| 2  | Girders Stressed     | 193  | 3      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 197   |
| 3  | Girders Grouted      | 185  | 4      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 191   |
| 4  | Girders Launched     | 72   | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 72    |
| 5  | Diaphragms Concreted | 30   | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0     |

### Production Breakdown

#### Girders Concrete (In / Out)

| Month | Factory | Yard | Total |
|-------|---------|------|-------|
| Old   |         |      | 30    |
| Jan   | 0       | 0    | 0     |
| Feb   | 0       | 7    | 7     |
| Mar   | 0       | 20   | 20    |
| Apr   | 5       | 36   | 41    |
| May   | 10      | 16   | 26    |
| Jun   | 15      | 5    | 20    |
| Jul   | 16      | 23   | 39    |
| Aug   | 39      | 32   | 72    |
| Sep   | 22      | 12   | 34    |
| Total | 107     | 151  | 289   |

#### Girders Casted By Contractor

| Contractor Name | Girders Concreted |
|-----------------|-------------------|
| Athar Awan      | 80                |
| Sultan Shah     | 42                |
| Aftab Ahmed     | 19                |
| Akbar Khan      | 92                |
| Company         | 16                |
| Wada Mistari    | 30                |
| Abid Ali        | 11                |
| Total           | 290               |

#### Diaphragms Concreted By

| Contractor Name | Diaphragms Concreted |
|-----------------|----------------------|
| Athar Awan      | 15                   |
| M Atif          | 15                   |
| Total           | 30                   |

### Girders Casted

