

Date: 03/06/2026

Ref. No: 19

National Engineering Services Pakistan
Nespak House 1-C, Block N, Model Town Extension
Lahore

Subject : Contract No. ADB-201-2018: 1.5 Marla House P-278
SUBMISSION OF PROGRESS PAYMENT INVOICE NO.142

Dear Sir,

Reference may please be made on the subject contract we are pleased to submit herewith 05 sets (01 Original + 3 copies + 01 SA-RA Energy Construction Trade and Industry Co.Inc copy) of our Invoice No: 142

Our Progressive Invoice for works completed up to 6/3/2026, 10:56:05 AM.

Total Progressive Payment Amount: 5974 PKR.

Please find herewith measurement Sheet No:2 enclosed against the subject contract duly verified by Construction Manager National Engineering Services Pakistan.

We kindly request you check and approve of Progress Payment Invoice No.142 after deduction BOQ of the subject project have been approved by Pakistan Affordable Housing Program.

As per Payment Procedure Duly mention in Terms and Procedure of Payment for Schedule No. 4 Installation and Other Services.

We kindly request you check and approve of Progress Payment Invoice No.142, in case of any dispute after approval of BOQ, disputed amount can be adjusted in future progressive payments.

Your early verification of the submitted invoice will enable us in smooth execution of the subject project.

Yours sincerely,

Muhammad Shamaas

Site Supervisor

SA-RA Energy Construction Trade and Industry Co.Inc



Enclosures : 1) Progressive Payment Invoice No. 142
2) Measurement Sheet No. 2

C.c. to:

1. Resident Engineer National Engineering Services Pakistan, Dawood Reza
2. The Engineer National Engineering Services Pakistan, Taha Shafique
3. Project Manager SA-RA Energy Construction Trade and Industry Co.Inc, Zafar Iqbal

Contract No. ADB-201-2018: 1.5 Marla House P-278

Summary of progressive payment for work done till 03/06/2026			
Activity	Amount (Till Previous)	Amount (This Month)	Amount (To Date)
Structure Works	88,203	0	88,203
Public Health	5,207	0	5,207
Electrical Works	12,429	5,974	18,403
Finishing Works	2,264	0	2,264
Total	108,138	5,974	114,112

SCHEDULE NO. 4 INSTALLATION AND OTHER SERVICES

Description		Item Number	Unit	Rate	Contractual Quantity	Previous Quantity	This month	Amount
1.5 Marla House P-278								
Structure Works								
	Earthwork (Excavation & Backfilling)	Ch. 3 Item 15(ii)/P-24	Cft	17.32	2031.61	200.0	0.0	0.0
		Ch. 3 Item 15(ii)/P-24 Variation Order # 9	Cft	17.32	1	1.0	0.0	0.0
		Ch. 3 Item 21(2a)/P-25	Cft	17.07	554.73	790.0	0.0	0.0
		Ch. 3 Item 21(2a)/P-25 Variation Order # 8	Cft	17.07	1400	1.0	0.0	0.0
	Curing (Slab)							
	Roofing (Waterproofing / Protection Screen)	Ch. 9 Item 35(i)/P-56	100 Sft	17628.45	1.4784	0.0	0.0	0.0
	Internal & External Plaster	Ch. 11 Item 9(b)/P-69	Sft	65.23	498.97	0.0	0.0	0.0
		Ch. 11 Item 9(b)/P-68	Sft	48.77	520	0.0	0.0	0.0
	Sub Flooring	Ch. 10 Item 4/ P-60	Cft	139.98	37	22.2	0.0	0.0
	Foundation PCC	Ch. 6 Item 5(f)/ P-35	Cft	480.61	5.6	0.0	0.0	0.0
		Ch. 6 Item 3(e)/ P-35	Cft	285.9	32.2	0.0	0.0	0.0
	Strip Foundation	Ch. 6 Item 6(a) (3)/P-38	Cft	762.55	46.52	0.0	0.0	0.0
	RCC Foundation							
	Plinth Bean (RCC)	Ch. 6 Item 6(a) (3)/P-38	Cft	762.55	5.25	0.0	0.0	0.0
	Brick Masonry (Superstructure)	Ch. 6 Item 39a(i)(b)/P-42	Sft	77.72	39	0.0	0.0	0.0
		Ch. 7 Item 4(i)/ P-47	Cft	358.55	694.94	0.0	0.0	0.0
	Lintel Band							
	Roof Slab Shuttering & Steel	ABC234	Lot	30000	1	0.4	0.0	0.0
	Slab Concrete	Ch. 6 Item 6(a) (3)/P-38	Cft	762.55	73.63	73.6	0.0	0.0
		Ch. 6 Item 6(a) (3)/P-38 Variation Order # 8	Cft	762.55	100	0.0	0.0	0.0
Public Health								
	Septic Tank	Ch. 21 Item 11/ P-124	Each	657.4	5	0.0	0.0	0.0
		Ch. 19 Item 40/ P-115	Each	2528.7	2	0.0	0.0	0.0
		Ch. 10 Item 35/ P-65	100 Sft	17738.85	1.53	0.0	0.0	0.0
		Ch. 13 Item 9/ P-85(i)	100 Sft	2742.65	1	0.0	0.0	0.0
		Ch. 6 Item 32/ P-41	Rft	424.35	40	0.0	0.0	0.0
		Ch. 7 Item 04/ P-45	100 Cft	35854.65	0.14	0.0	0.0	0.0
		Ch. 6 Item 12(ii)/P-41	100 Kg	28462.65	2.46	0.0	0.0	0.0
		Ch. 6 Item 6a(i)3/P-35	Cft	762.55	67	0.0	0.0	0.0
		Ch. 6 Item 6a(iii)3/P-35	Cft	762.55	15	0.0	0.0	0.0
		Ch. 6 Item 5(i)/ P-35	100 Cft	35667.6	0.12	0.0	0.0	0.0
		Ch. 3 Item 21(2a)/P-27	1000 Cft	13017.6	0.585	0.4	0.0	0.0
	Sewerage System (Underground)	Ch. 19 Item 49(c)/P-116(iii)	Nos	340.8	1	0.0	0.0	0.0
		Ch. 19 Item 47/ P-115(vi)	Rft	493	5	0.0	0.0	0.0
		Ch. 19 Item 47/ P-115(v)	Rft	254	13	0.0	0.0	0.0
		Ch. 19 Item 47/ P-115(iv)	Rft	160	34	0.0	0.0	0.0

Description		Item Number	Unit	Rate	Contractual Quantity	Previous Quantity	This month	Amount
		Ch. 19 Item 47/ P-115(iii)	Rft	104	18	0.0	0.0	0.0
	Water Supply System (Concealed)	Ch. 23 Item 33(b)/P-142(v)	Nos	2314.8	1	0.0	0.0	0.0
		Ch. 23 Item 33(b)/P-142(iv)	Rft	241.65	19	0.0	0.0	0.0
		Ch. 23 Item 33(b)/P-142(iii)	Rft	158.15	23	0.0	0.0	0.0
		Ch. 23 Item 33(b)/P-142(ii)	Rft	99.6	30	0.0	0.0	0.0
		Ch. 23 Item 33(b)/P-142(i)	Rft	72.25	15	0.0	0.0	0.0
	G.I Pipe System	Ch. 23 Item 38/ P-144(ii)	Nos	1510.82	1	0.0	0.0	0.0
		Ch. 19 Item 50/ P-116(i)	Rft	93	31	0.0	0.0	0.0
	Plumbing Fixtures	Ch. 19 Item 52/ P-117(vii)	Each	1480.4	1	0.0	0.0	0.0
		Ch. 19 Item 52/ P-117(v)	Each	2380.4	1	0.0	0.0	0.0
		Ch. 19 Item 52/ P-117(iii)	Each	1900.4	1	0.0	0.0	0.0
		Ch. 19 Item 52/ P-117(ii)	Each	6700.4	1	0.0	0.0	0.0
		Ch. 19 Item 7(i)/P-111	Each	12035.05	1	0.0	0.0	0.0
		Ch. 19 Item 8/ P-112	Each	15790.3	1	0.0	0.0	0.0
		Ch. 19 Item 13(i)/P-112	Each	5786.45	1	0.0	0.0	0.0
		Ch. 19 Item 4(i)/P-111	Each	6933.05	1	0.0	0.0	0.0
	Non Schedule Items-A	N.S	Per Sheet	11541	1	0.0	0.0	0.0
Electrical Works								
	PVC Conduit	Ch. 24 Item 11c(vii)	Rft	177.55	80	70.0	0.0	0.0
	13 Amp Socket (Loop-Loop)	Ch. 24 Item 8a(iv)	Rft	75.9	80	0.0	40.0	3036.0
		Ch. 24 Item 3a(iii)	Rft	162.75	26.7	0.0	13.3	2172.7
		Ch. 24 Item 8a(iii)	Rft	57.35	26.7	0.0	13.3	765.6
	15 Amp Socket (General)	Ch. 24 Item 8a(iv)	Rft	75.9	70	0.0	0.0	0.0
		Ch. 24 Item 3a(iii)	Rft	162.75	23.3	0.0	0.0	0.0
		Ch. 24 Item 8a(iii)	Rft	57.35	23.3	0.0	0.0	0.0
	15 Amp Socket for Split AC	Ch. 24 Item 8a(iv)	Rft	75.9	70	0.0	0.0	0.0
		Ch. 24 Item 3a(iii)	Rft	162.75	23.3	0.0	0.0	0.0
	Grounding / Earthing System	Ch. 24 Item 112	P.Rft	1048.1	35	0.0	0.0	0.0
	Power Cables	Ch. 24 Item 90a(ii)	P.Cft	18598	1	0.0	0.0	0.0
		Ch. 24 Item 51	Each	85.75	1	0.0	0.0	0.0
		Ch. 24 Item 105c(ii)	Each	772.55	1	0.0	0.0	0.0
		Ch. 24 Item 105b(viii)	Each	921.25	1	0.0	0.0	0.0
		Ch. 24 Item 105a(vi)	Each	737.3	1	0.0	0.0	0.0
		Ch. 24 Item 105a(iv)	Each	751.15	2	0.0	0.0	0.0
		Ch. 24 Item 105a(ii)	Each	701.1	1	0.0	0.0	0.0
		Ch. 24 Item 3a(viii)	Rft	296.9	20	0.0	0.0	0.0
		Ch. 24 Item 3a(iii)	Rft	162.75	40	0.0	0.0	0.0
	Light Circuits Wiring	Ch. 24 Item 3a(iii)	Rft	162.75	180	0.0	0.0	0.0
		Ch. 24 Item 8a(iii)	Rft	57.35	720	0.0	0.0	0.0
	Switch Board to Switch Board Wiring	Ch. 24 Item 8a(iii)	Rft	57.35	240	0.0	0.0	0.0

Description		Item Number	Unit	Rate	Contractual Quantity	Previous Quantity	This month	Amount
	Light Points (1-Way Control)	Ch. 24 Item 3a(ii)	Rft	117.35	70	0.0	0.0	0.0
		Ch. 24 Item 8a(i)	Rft	36.75	210	0.0	0.0	0.0
	Point-to-Point Wiring	Ch. 24 Item 3a(ii)	Rft	117.35	60	0.0	0.0	0.0
		Ch. 24 Item 8a(i)	Rft	36.75	180	0.0	0.0	0.0
	Exhaust Fan Points	Ch. 24 Item 3a(ii)	Rft	117.35	30	0.0	0.0	0.0
		Ch. 24 Item 8a(i)	Rft	36.75	90	0.0	0.0	0.0
	Ceiling Fan Points	Ch. 24 Item 3a(ii)	Rft	117.35	15	0.0	0.0	0.0
		Ch. 24 Item 8a(i)	Rft	36.75	45	0.0	0.0	0.0
	13 Amp Socket	Ch. 24 Item 8a(iv)	Rft	75.9	180	0.0	0.0	0.0
		Ch. 24 Item 3a(iii)	Rft	162.75	60	0.0	0.0	0.0
		Ch. 24 Item 8a(iii)	Rft	57.35	60	0.0	0.0	0.0
Finishing Works								
	Flooring	R.A - 01	P.Sft	161.7	28	14.0	0.0	0.0
	Skirting	Ch. 6 Item 5(f)/ P-35	Cft	480.61	0.75	0.0	0.0	0.0
	Dado (Kitchen / Washroom)	Ch. 11 Item 42/ P-71	P.Sft	142.5	143.5	0.0	0.0	0.0
	Doors Fixing	R.A - 02	P.Sft	823.78	42	0.0	0.0	0.0
		Ch. 12 Item 15(a)/P-77	P.Sft	435.15	30	0.0	0.0	0.0
	Windows Fixing	Ch. 25 Item 44a(i)/P-198	P.Sft	942.05	18	0.0	0.0	0.0
	Kitchen Counter & Slab	R.A - 11	P.Sft	109.64	8.51	0.0	0.0	0.0
	Internal Paint	Ch. 11 Item 26/ P-70	100 Sft	735.25	3.59	0.0	0.0	0.0
	External Finish	Ch. 10 Item 46/ P-65	P.Sft	1260.1	15	0.0	0.0	0.0
		Ch. 11 Item 18(b)/P-69	100 Sft	5031.3	4.9897	0.0	0.0	0.0
GRAND TOTAL								5974