

KK GIRDER PROJECT

Girders Daily Status Report

Date: Fri Sep 18 2026 09:58:03

Daily Progress Summary

Sr	Items	Prev	Sep 04	Sep 05	Sep 06	Sep 07	Sep 08	Sep 09	Sep 10	Sep 11	Sep 12	Sep 13	Sep 14	Sep 15	Sep 16	Sep 17	Sep 18	Total
1	Girders Concreted	260	1	2	2	3	0	1	0	7	1	2	10	0	5	2	1	298
2	Girders Stressed	197	0	0	0	0	0	0	0	0	0	0	0	0	19	13	0	229
3	Girders Grouted	191	0	0	0	0	0	0	0	0	0	0	0	0	23	15	0	229
4	Girders Launched	103	2	0	0	0	0	0	0	0	0	4	5	1	2	9	0	129
5	Diaphragms Concreted	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Production Breakdown

Girders Concrete (In / Out)

Month	Factory	Yard	Total
Old			30
Jan	0	0	0
Feb	0	7	7
Mar	0	20	20
Apr	5	36	41
May	10	16	26
Jun	15	5	20
Jul	16	23	39
Aug	40	32	73
Sep	28	14	42
Total	114	153	298

Girders Casted By Contractor

Contractor Name	Girders Concreted
Athar Awan	81
Sultan Shah	41
Aftab Ahmed	19
Akbar Khan	99
Company	16
Wada Mistari	30
Abid Ali	12
Total	298

Diaphragms Concreted By

Contractor Name	Diaphragms Concreted
Athar Awan	15
M Atif	15
Total	30

Girders Casted

