

KK GIRDER PROJECT

Girders Daily Status Report

Date: Wed Oct 07 2026 09:58:03

Daily Progress Summary

Sr	Items	Prev	Sep 23	Sep 24	Sep 25	Sep 26	Sep 27	Sep 28	Sep 29	Sep 30	Oct 01	Oct 02	Oct 03	Oct 04	Oct 05	Oct 06	Oct 07	Total
1	Girders Concreted	300	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	300
2	Girders Stressed	242	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	242
3	Girders Grouted	243	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	243
4	Girders Launched	219	3	5	2	0	3	2	3	5	2	3	3	2	1	6	1	261
5	Diaphragms Concreted	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Production Breakdown

Girders Concrete (In / Out)

Month	Factory	Yard	Total
Old			30
Jan	0	0	0
Feb	0	7	7
Mar	0	20	20
Apr	5	36	41
May	10	16	26
Jun	15	5	20
Jul	16	23	39
Aug	41	32	73
Sep	30	14	44
Oct	0	0	0
Total	117	153	300

Girders Casted By Contractor

Contractor Name	Girders Concreted
Athar Awan	81
Sultan Shah	41
Aftab Ahmed	19
Akbar Khan	101
Company	16
Wada Mistari	30
Abid Ali	12
Total	300

Diaphragms Concreted By

Contractor Name	Diaphragms Concreted
Athar Awan	15
M Atif	15
Total	30

Girders Casted

