





 A.A. ASSOCIATES, Planners & Consulting Engineers  CREATIVE ENGINEERING CONSULTANTS		GOVERNMENT OF KHYBER PAKHTUNKHWA PAKHTUNKHWA HIGHWAYS AUTHORITY ADP SCHEME NO. 1494/220942 (2022-23) CONSTRUCTION OF RCC BRIDGE ON RIVER INDUS NEAR KOTKAY KANDAR, DISTRICT TORGHAR	 AL-MEHREEN JV HASAS
CONSULTANT		CONTRACTOR	
REQUEST FOR INSPECTION			
REQUEST NO: 53		Time: 22:44	Date: Wed Jun 12 2024
Chainage		Description	
Torghar District Khander Tehsil Pakistan		53	
Submission		Inspection	
Date: Wed Jun 12 2024 Time: 22:44 		Date: Thu Jul 11 2024 Time: 15:22 	
Inspector : Approved		Signature : 	
Surveyor :		Signature :	
LT/SLT :		Signature :	
ME : Approved		Signature : 	
ARE :		Signature :	
Satus : <u>Approved</u> Note : <u>Approved</u> Resident Engineer :			

CONSTRUCTION OF TORGHAR BRIDGE OVER RIVER INDUS.
KANHAR SHARIF SITE



PILE CONSTRUCTION REPORT

GENERAL INFORMATION

PROJECT: _____ JOB NO: _____ PILE NO: 05
CONTRACTOR: _____ LOCATION: _____ PIER NO: 01 PILE DIA: 1.20
METHOD OF BORING: Auger + Percussion Machine DRILLING FLUID: _____
EASTING: 302262.944 NORTHING: 3818859.389

ACTIVITY	BORING	TIME GAP	CAGE LOWERING	TIME GAP	CONCRETING
DATE STARTED	<u>15-05-2024</u>		<u>12-06-2024</u>		<u>12-06-2024</u>
TIME STARTED	<u>8:00 Am</u>		<u>12:15 Pm</u>		<u>7:45 Pm</u>
DATE COMPLETED:	<u>12-06-2024</u>		<u>12-06-2024</u>		<u>13-06-2024</u>
TIME COMPLETED:	<u>11:00 Am</u>		<u>4:50 Pm</u>		<u>12:20 Am</u>
TIME CONSUMED:	_____		_____		_____
TOTAL TIME :	_____		_____		_____

SURVEY & LEVEL		
BENCH MARK (BM)	<u>464.45</u>	SOUNDING AFTER BORING <u>26.427</u>
BACK SIDE (BS)	<u>0.000</u>	SOUNDING BEFORE CAGE LOWERING <u>26.427</u>
HI * = (BM + BS)	<u>464.45</u>	SOUNDING BEFORE CONCRETING <u>26.427</u>
FORE SIGHT (FS)	_____	LENGTH OF CASING <u>6.000</u>
GL** = (HI-FS)	<u>462.426</u>	LENGTH OF UNCAGED HOLE <u>20.427</u>
CT/ RTT *** = (HI+FS)	<u>462.426</u>	ROCK ENCOUNTERED at EL. <u>447.426</u>
BORE LENGTH(GL-PTE)	<u>26.427</u>	PILE CUT-OFF LEVEL <u>462.377</u>
BORE LENGTH (LT-PTE)	<u>26.427</u>	PILE TIP ELEVATION (PTE) <u>436.000</u>
PERMANAT LINER LENGTH	<u>6.000</u>	TOP OF STEEL LEVEL <u>463.927</u>

CONTRACTOR SURVEYOR

[Signature]

COSULTANT SURVEYOR

CONSTRUCTION OF TORGHAR BRIDGE OVER RIVER INDUS.
KANHAR SHARIF SITE



PILE CONSTRUCTION REPORT

PILE # 05 PIER # 01
TYPE OF CONCRETE A3
NOMINAL CONCRETE VOLUME 29.89 Cum
ACTUALLY CONCRETE VOLUME 32 Cum
OVER CONSUMPTION 2.11 m
OVER CONSUMPTION 7.05 %

13/06/24


Sr No.	Transit Mixer Capacity	Volume of Concrete in Mixer	Sounding of concrete after each Mixer Poured	No. Of Cylinders cast	Concrete Temperature	Slump
-	m ³	m ³	m	-	Deg. C	mm
1	9	8	19.3			
2	6	5	14.09	02		
3	6	6	9.06			
4	9	4	6.09	02		
5	5	3	3.438			
6	9	6	over	02		
7						
8		<u>32</u>				
9						
10						
11						
12						

CONTRACTOR REP;

13/6/24

COSULTANT REP;

CONSTRUCTION OF TORGHAR BRIDGE OVER RIVER INDUS.
KANHAR SHARIF SITE



PILE CONSTRUCTION REPORT

PILE # 05 PIER # 01

TREMIE AND CASING INSTALLATION AND REMOVAL

TOTAL LENGTH OF BORE: 26.427 M

SR NO.	LENGTH OF TREMIE PIPE	REQUIRED SOUNDING CONCRETE AT REMOVAL OF PIPE	ACTUAL SOUNDING OF CONCRETE AT REMOVAL OF PIPE	REQUIRED SOUNDING OF CASING PIPE	ACTUAL SOUNDING OF CASING PIPE
	(M)	(M)	(M)	(M)	(M)
15					
14					
13					
12					
11					
10					
9	3.31				
8	2.87	7			
7	2.71	7.69	5.09		
6	3.11	10.4	9.60		
5	3				
4	2.75	16.5	14.0		
3	3.11				
2	3.1	22.36	19.3		
1	3.15				

CONTRACTOR REP;

CONSULTANT REP;

CONSTRUCTION OF TORGHAR BRIDGE OVER RIVER INDUS.
KANHAR SHARIF SITE



PILE CONSTRUCTION REPORT

PILE # 05 PIER # 01

REINFORCEMENT DETAILS

	DIAMETER (M)	LENGTH (M)	NO'S EACH	PITCH (M)
MAIN BARS	1 <u>25</u>	<u>12.000</u>	<u>24</u>	<u> </u>
	2 <u>25</u>	<u>12.00</u>	<u>24</u>	<u> </u>
	3 <u>25</u>	<u>3.977</u>	<u>24</u>	<u> </u>
	4 <u> </u>	<u> </u>	<u> </u>	<u> </u>
SPIRALS	1 <u>12</u>	<u>3.303</u>	<u>126</u>	<u>150</u>
	2 <u>12</u>	<u>3.303</u>	<u>11</u>	<u>150</u>
	3 <u>12</u>	<u>.600</u>	<u>37</u>	<u> </u>
	4 <u>16</u>	<u>4.000</u>	<u>121</u>	<u>0.075</u>

SHIFTNESS # @

CONTRACTOR REP;

COSULTANT REP;